



COMMUNITY DEVELOPMENT DEPARTMENT | Building Division

401 Grove Street, Healdsburg, CA 95448-4723

Phone: (707) 431-3346 | Email: building@healdsburg.gov | Website: www.healdsburg.gov

PEX FLUSHING PROCEDURE CERTIFICATION

All installations of PEX pipe where it is the initial plumbing piping installed in new construction shall be flushed twice over the period of at least one week. The pipe system shall first be flushed for at least 10 minutes and then filled and allowed to stand for no less than one week, after which all the branches of the pipe system must be flushed long enough to fully empty the contained volume. This provision shall not apply to the installation of PEX pipe where it replaces an existing pipe system of any material.

At the time of fill, each fixture shall have a removable tag applied stating:

“This new plumbing system was first filled and flushed on _____(date) by _____(name). The State of California requires that the system be flushed after standing at least one week after the fill date specified above. If this system is used earlier than one week after the fill date, the water must be allowed to run for at least two minutes prior to use for human consumption. This tag may not be removed prior to the completion of the required second flushing, except by the building owner or occupant”.

I certify that I will comply with the flushing procedures set forth in Section 604.1.2 of the California Plumbing Code.

Signature of Owner or Contractor

Print Name

Job Site Address

Permit Number

The Building Official shall not give final permit approval of any PEX plumbing installation unless he or she finds that the material has been installed in compliance with the requirements of the Code, including the requirements to flush and tag the systems.

Any contractor or subcontractor found to have failed to comply with the PEX flushing requirements shall be subject to the penalties in Health and Safety Code, Division 13, Part 1.5, Chapter 6 (Section 17995, et seq.).